

**20% COMPONENT OF THE IRA UTILIZATION**  
FOR THE 2nd QUARTER, CY 2017

Province, City or Municipality: **Lanao del Norte**

ITEM NO.	PROGRAM OR PROJECT	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	REMARKS
						% of Completion	Total Cost Incurred to Date		
<b>Economic Services</b>									
1	Maintenance of Provincial Roads	Lanao del Norte	16,625,233						Documentary requirements on process
2	RrEHABILITATION OF Provincial Roads	Lanao del Norte	8,200,000						Documentary requirements on process
	a. Magsaysay-Lumbac Road								
	b. Pantar-Punod Road								
3	Stabilization of Rupagan-Pagayawan Provincial road	Lanao del Norte	10,000,000						Documentary requirements on process
4	Concreting of Provincial Road (1.5 km.)	Lanao del Norte	40,000,000			8.37%			Documentary requirements on process
	a. Kapatagan-Sapad Road						3,349,445.68		On-going
	b. Malingao-Licapao Road								
5	KALSADA Program		10,000,000						Documentary requirements on process
6	Philippine Rural Development Project (PRDP) Counterpart: <i>I-REAP &amp; I-Build</i>	Lanao del Norte	20,000,000						Documentary requirements on process
7	Operationalization of Corn Processing Plant	Lanao del Norte	15,000,000						Documentary requirements on process
8	Dairy Industry Development	Lanao del Norte	3,600,000						Documentary requirements on process

9	Agricultural Development Program	Lanao del Norte	20,000,000						Documentary requirements on process
10	Entrepreneurial & Livelihood Program	Lanao del Norte	7,233,759						Documentary requirements on process
11	Eco-tourism Development Program	Lanao del Norte	10,000,000						Documentary requirements on process
<b>Social Services</b>									
12	National Community Demand Driven Program (NCDDP) Counterpart	Lanao del Norte	15,000,000			5.96%	894,692.00		On-going
13	Construction of Bahay Pag-asa for Children in Conflict with the Law (CICL)	Lanao del Norte	8,200,000						Documentary requirements on process
14	Upgrading of Hospitals	Lanao del Norte	38,000,000						Documentary requirements on process
	<b>TOTAL</b>		<b>221,858,992</b>						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**ABENER M. MABUGNON**  
 Budget Officer

  
**IMELDA QUIBRANZA-DIMAPORO**  
 LCE