


**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4TH QUARTER, CY 2017**

Province, City or Municipality: **Lanao del Norte**

ITEM NO.	PROGRAM OR PROJECT	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	REMARKS
						% of Completion	Total Cost Incurred to Date		
Economic Services									
1	Maintenance of Provincial Roads	Lanao del Norte	16,625,233			13%	2,185,553.83		On going
2	RrEHABILITATION OF Provincial Roads	Lanao del Norte	8,200,000						
	a. Magsaysay-Lumbac Road								
	b. Pantar-Punod Road								
3	Stabilization of Rupagan-Pagayawan Provincial road	Lanao del Norte	10,000,000						
4	Concreting of Provincial Road (1.5 km.)	Lanao del Norte	40,000,000			14.00%			
	a. Kapatagan-Sapad Road						5,605,761.84		On-going
	b. Malingao-Licapao Road								
5	KALSADA Program		10,000,000						
6	Philippine Rural Development Project (PRDP) Counterpart: <i>I-REAP & I-Build</i>	Lanao del Norte	20,000,000			1.97%	395,850.00		On-going
7	Operationalization of Corn Processing Plant	Lanao del Norte	15,000,000						
8	Dairy Industry Development	Lanao del Norte	3,600,000						

9	Agricultural Development Program	Lanao del Norte	20,000,000			11%	2,229,400.00		On-going
10	Enterpreneural & Livelihood Program	Lanao del Norte	7,233,759						
11	Eco-tourism Development Program	Lanao del Norte	10,000,000						
Social Services									
12	National Community Demand Driven Program (NCDDP) Counterpart	Lanao del Norte	15,000,000			8.96%	1,344,692.00		On-going
13	Construction of Bahay Pag-asa for Children in Conflict with the Law (CICL)	Lanao del Norte	8,200,000						
14	Upgrading of Hospitals	Lanao del Norte	38,000,000			6.46%	2,455,750.02		On going
	TOTAL		221,858,992				14,217,007.69		

We hereby certify that we have reviewed the contents and hereby attest to the veracutyt and correctness of the data or information containec in this document.


CHIRELYN R. LEOPOLDO
 OIC - Budget Officer


IMELDA QUIBRANZA-DIMAPORO
 LCE