

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OF ACTIVITIES**  
3rd Quarter, CY 2021

Province, City or Municipality: Lanao del Norte

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Assistance for Poorest Provinces of Region X	Lanao del Norte	1,300,000.00	January 29, 2018		100%	1,300,000.00		Completed
AOP 2015 (DOH)	Lanao del Norte	1,650,000.00	March 20, 2018		100%	1,650,000.00		Completed
DOST - LGIA	Lanao del Norte	950,000.00	March 27, 2018		100%	950,000.00		Completed
DOLE- TUPAD	Lanao del Norte	1,869,140.00	March 28, 2018		100%	1,869,140.00		Completed
LGSF-CMGP BATCH 5 CY 2018	Lanao del Norte	107,125,671.00	June 18, 2018		100%	107,125,671.00		Completed
LGSF-CMGP BATCH 1 CY 2019	Baroy, Lanao del Norte	83,184,314.00	August 19, 2019			52,787,693.29		On-going
LGSF-CMGP CY 2020 Batch 8	Bacolod and Maigo Lanao del Norte	121,393,660.00				56,298,819.19		On-going
LGSF-COVID-19 Financial Assistance	Lanao del Norte	20,000,000.00	November 9, 2000			18,541,472.10		On-going
FA-Construction of Hemodialysis Clinic Building at Kap, Provincial Hospital	Kaoatagan, Lanao del Norte	7,467,922.02				5,680,124.70		On-going
FA-Malasakit Center	Kaoatagan, Lanao del Norte	5,000,000.00	November 9, 2000			2,350,526.34		On-going

We hereby certify that we have reviewed the content and hereby attest to the veracity and correctness of the data or information contained in this document.



**KYNE B. MABUGNON**  
Acting Provincial Accountant



**CHIRELYN R. LEOPOLDO**  
OIC - Budget Officer



**IMELDA QUIBRANZA DIMAPORO**  
Provincial Governor